

TSC #3300 *Raeford*

752 Laurinburg Rd., Raeford, NC · Tractor Supply Company · ground-up retail

● PRE-CONSTRUCTION · CONTRACT EXECUTED / STARTUP

CONSTRUCTION START 08/24/26 19 days out · holding	FIXTURE / CO 04/04/27 Tracked target	LAND CLOSING COMPLETE Confirmed 08/05	BUILDING PERMIT FEES DUE Permit after payment	STORMWATER COC ISSUED NCC261938 · 07/16	DOT BOND & PERMIT IN HAND No open items
---	--	---	---	---	---

01 THIS WEEK'S PRIORITIES

1.	Pay building permit fees	THIS WEEK
	City of Raeford advised permit will be issued after permit fees are paid	
2.	Start Duke Energy easement process	THIS WEEK
	Coordinate with Jackson Sellers / Duke Energy Progress now that land closing is complete	
3.	Issue NTP and WIMCO startup package	THIS WEEK
	GC contract is executed; issue NTP, gather PM documents, and release IFC/startup materials	
4.	Create submittal directive and pre-kickoff plan	THIS WEEK
	Set the submittal/review workflow and schedule the WIMCO pre-kickoff meeting	
5.	Review WIMCO schedule and set weekly GC cadence	QUEUED
	Confirm schedule logic, milestone tracking, and recurring GC progress meeting rhythm	

02 ACTION ITEMS

ACTION	DUE	STATUS
Pay building permit fees	Now	■ NEXT
Arrange Duke Energy easement kickoff with Jackson Sellers	Now	■ NEXT
Create Notice to Proceed / issue startup direction	Now	■ NEXT
Gather PM documents and issue IFC drawings to WIMCO	Startup	□ QUEUED
Create job-specific submittal directive / pre-kickoff plan	Startup	□ QUEUED
Review WIMCO schedule / establish weekly GC progress meeting	After schedule received	□ QUEUED

03 RISKS & WATCH ITEMS

HIGH	Building permit fee payment controls permit issuance
	City of Raeford advised that permit fees need to be paid before the building permit will be issued. Fee payment/confirmation is the next permit-control item.
MED	Duke Energy easement/service coordination now needs kickoff
	Land closing is complete, so the utility/easement sequence should move forward with Jackson Sellers / Duke Energy Progress. Delay could affect service coordination.
MED	Post-contract startup handoff needs to stay tight
	WIMCO contract is executed. Remaining startup controls are NTP, PM document package, submittal directive, IFC drawing issue, kickoff planning, schedule review, and GC meeting cadence.

04 DECISIONS NEEDED

■	Pay/confirm City of Raeford building permit fees and track permit issuance
■	Issue Notice to Proceed and startup direction to WIMCO
■	Confirm Duke Energy easement kickoff with Jackson Sellers / Duke Energy Progress

05 RECENT ACTIVITY

Jul 27	WIMCO selected as GC; Notice of Award sent; Paul Rondeau / TSC updated; CMT testing confirmed under WIMCO contract
Aug 05	Land closing complete; GC contract executed; City of Raeford permit fees need to be paid before permit issuance; WIMCO PM/Superintendent contacts added
Jul 16	NCDEQ Construction Stormwater COC issued — NCC261938
Jul 14	Schedule II documents sent and approved by email